

CONSTRUCTION UPDATE

W. National Avenue, S. 39th - S. 27th Street



AUGUST 2026

Bi-Weekly Update

Construction Operations:

- East of 32nd Street, grading is complete, and curb and gutter installation is underway.
- West of 32nd Street, sidewalk and driveway work is being completed, and the bike path is being installed.
- During the **week of August 31**, contractors will begin **fine grading along the entire south side of the street, followed by paving.**
- The project anticipates **switching construction operations to the north side of the street in mid-September**. At that time, eastbound traffic will open on the south side of the street, while westbound traffic will be detoured to Greenfield Avenue. More updates will be provided as construction progresses.

All work and schedules are weather dependent and subject to change.



Bike Path Installation



PROJECT CONTACT

National Ave
Project Team

 NationalAve@milwaukee.gov
 (262) 224-4320



SIGN UP FOR UPDATES

Scan the QR code or use the link below to receive project updates.

Engage.Milwaukee.gov/National



The project team thanks you for your patience and cooperation throughout this project!